CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95

: **Date: 15/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 10-04-19

: Footing Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 15/04/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
				(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
	M25	08/04/2019	15/04/2019	150.75 X 151.15 X 151.58	22786	**8.362**	530.6	23.3	22.7
	M25	08/04/2019	15/04/2019	149.46 X 150.05 X 149.49	22426	**8.883**	495.1	22.1	
	M25	08/04/2019	15/04/2019	151.53 X 151.51 X 151.05	22958	**8.225**	521.3	22.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 06/05/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 10-04-19

: Footing Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 06/05/2019

Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
M25	08/04/2019	06/05/2019	150.94 X 149.26 X 151.21	22529	**8.484**	609.2	27.0	27.5
M25	08/04/2019	06/05/2019	150.51 X 150.83 X 151.48	22702	**8.771**	612.5	27.0	
M25	08/04/2019	06/05/2019	151.21 X 151.82 X 151.35	22955	**8.215**	655.7	28.6	

FOR CIVIL Pro.

CIVIL Pro BANGALORE Sig. Date.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

& BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 15/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 10-04-19

: Footing Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 15/04/2019

Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
M25	08/04/2019	15/04/2019	150.36 X 149.40 X 151.54	22464	**8.362**	527.2	23.5	22.9
M25	08/04/2019	15/04/2019	150.95 X 149.89 X 151.52	22627	**8.883**	508.8	22.5	
M25	08/04/2019	15/04/2019	150.55 X 151.45 X 151.69	22801	**8.225**	520.9	22.8	

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

& BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 06/05/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 10-04-19

: Footing Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 06/05/2019

Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
M25	08/04/2019	06/05/2019	151.82 X 150.12 X 149.03	22791	**8.484**	628.0	27.6	27.7
M25	08/04/2019	06/05/2019	149.48 X 150.14 X 149.19	22443	**8.771**	603.6	26.9	
M25	08/04/2019	06/05/2019	149.91 X 150.96 X 151.41	22630	**8.215**	649.9	28.7	

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

| Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 08/06/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
	M25	01/06/2019	08/06/2019	149.60 X 149.16 X 150.85	22314	**8.362**	515.9	23.1	22.6
	M25	01/06/2019	08/06/2019	151.55 X 150.46 X 150.46	22803	**8.883**	513.2	22.5	
	M25	01/06/2019	08/06/2019	151.05 X 150.07 X 150.58	22667	**8.225**	501.2	22.1	

FOR CIVIL Pro.

R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
#14, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 29/06/2019

Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

M/s CSIR Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Ref: Project/Trnk Zone/WO/16/18-19

Grade: M

Use: Column Footing Concrete

Size: 150mm

Test: 28 Days Compressive Strength

Ref: IS:516-1959 Methods of Tests for Strength of Concrete Cl.5

Date:

Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
[illegible]	[illegible]	150.16 X 150.10 X 150.54	22539	**8.484**	623.1	27.6	27.5
[illegible]	[illegible]	151.67 X 150.42 X 150.85	22814	**8.771**	603.1	26.4	
[illegible]	[illegible]	149.78 X 151.79 X 150.70	22735	**8.215**	644.8	28.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 29/06/2019

: CP-2019-08-28-95

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 29/06/2019

Location Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Column Footing Concrete	M25	01/06/2019	29/06/2019	151.18 X 151.17 X 149.98	22855	8.484	625.6	27.4	27.5
Column Footing Concrete	M25	01/06/2019	29/06/2019	149.49 X 150.30 X 150.25	22469	8.771	601.4	26.8	
Column Footing Concrete	M25	01/06/2019	29/06/2019	150.88 X 151.02 X 149.49	22785	8.215	647.7	28.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

CIVIL PRO
AS/NSC 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 08/06/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Column Footing Concrete	M25	01/06/2019	08/06/2019	149.37 X 151.27 X 150.66	22595	**8.362**	541.5	24.0	23.0
Column Footing Concrete	M25	01/06/2019	08/06/2019	151.38 X 149.14 X 149.04	22578	**8.883**	514.2	22.8	
Column Footing Concrete	M25	01/06/2019	08/06/2019	150.97 X 151.18 X 150.87	22823	**8.225**	506.3	22.2	

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 29/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 29/06/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Column Footing	M25	01/06/2019	29/06/2019	151.50 X 151.23 X 151.41	22911	**8.484**	623.7	27.2	27.2
Column Footing	M25	01/06/2019	29/06/2019	151.22 X 150.09 X 149.01	22696	**8.771**	592.1	26.1	
Column Footing	M25	01/06/2019	29/06/2019	151.39 X 150.86 X 150.10	22838	**8.215**	649.1	28.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/06/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 08/06/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
	M25	01/06/2019	08/06/2019	150.62 X 151.87 X 151.34	22875	8.362	540.9	23.6	22.9
	M25	01/06/2019	08/06/2019	151.44 X 151.22 X 151.39	22901	8.883	508.6	22.2	
	M25	01/06/2019	08/06/2019	150.91 X 150.64 X 151.95	22734	8.225	522.7	23.0	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 29/06/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 03-06-19

: Lift Column Footing Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 29/06/2019

Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
M25	01/06/2019	29/06/2019	151.31 X 149.78 X 151.19	22662	**8.484**	634.5	28.0	27.4
M25	01/06/2019	29/06/2019	151.61 X 151.15 X 150.13	22917	**8.771**	598.4	26.1	
M25	01/06/2019	29/06/2019	151.04 X 151.39 X 149.87	22866	**8.215**	641.7	28.1	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 20/05/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 15-05-19

: Retaining Wall Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 20/05/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
	M25	13/05/2019	20/05/2019	149.17 X 150.57 X 150.46	22461	**8.362**	528.7	23.5	22.7
	M25	13/05/2019	20/05/2019	149.14 X 150.89 X 149.62	22504	**8.883**	498.4	22.1	
	M25	13/05/2019	20/05/2019	149.77 X 149.10 X 149.87	22330	**8.225**	499.3	22.4	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 10/06/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 15-05-19

: Retaining Wall Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 10/06/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	151.08 X 149.31 X 149.46	22557	**8.484**	611.4	27.1	27.2
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	150.15 X 149.45 X 151.10	22441	**8.771**	590.1	26.3	
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	151.09 X 149.36 X 151.34	22568	**8.215**	634.5	28.1	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 20/05/2019

: **CP-2019-08-28-95**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 15-05-19

: Retaining Wall Concrete

: 150X150X150 mm

: M25 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 20/05/2019

	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
	M25	13/05/2019	20/05/2019	149.92 X 149.51 X 149.32	22415	8.362	527.8	23.5	22.6
	M25	13/05/2019	20/05/2019	149.45 X 149.95 X 150.34	22410	8.883	494.3	22.1	
	M25	13/05/2019	20/05/2019	150.55 X 149.21 X 151.64	22464	8.225	501.6	22.3	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 10/06/2019

: CP-2019-08-28-95

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 15-05-19

: Retaining Wall Concrete

: 150X150X150 mm

: M25 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 10/06/2019

Location Sketch	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	149.42 X 149.18 X 151.98	22290	**8.484**	605.8	27.2	27.4
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	149.99 X 150.90 X 149.69	22633	**8.771**	589.8	26.1	
Retaining Wall Concrete	M25	13/05/2019	10/06/2019	149.20 X 149.63 X 151.16	22324	**8.215**	644.5	28.9	

FOR CIVIL Pro.,

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

72924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com